

Schools intention regarding the track surfacing.

Answer: currently the school would like to add a trench drain to the edge of the track. Due to the use of concrete, the installation will require polyurethane track surfacing to tie the drain and the edge of the first lane into the existing track. It is not the intention of the school to respray the rest of the track. This will be part of a future project.